Form 3

STATE OF MARYLAND
DEPARTMENT OF GEOLOGY, MINES AND WATER RESOURCES
The Johns Hopkins University
BALTIMORE 18, MARYLAND

WELL COMPLETION REPORT

This report must be submitted within 30 days after completion of the well

WELL DESCRIPTION

WELL LOG

State the kind of formations penetrated, their depth, their thickness, and if water-bearing

	FEET from.....to.....
LIME	0-12
SLATE	12-25
LIME	25-42
SLATE	42-70
HARD LIME	70-335
WATER	77-
LIME BROKEN	335-550
LIME HARD	550-590
SHALE	590-1190
LIME	1190-1231
SHALE & SHELLS	1231-2125
slate & SHALE	2125-2155
SLATE & SHALE	2155-2450
BROWN SHALE	2450-2509
SLATE & SHALE	2509-2650
SLATE & SHELLS	2650-2806
LIME (TULLY)	2806-2850
LIME, SHALE, SLATE	2850-3045
BROWN SHALE LIME	3045-3280
GREY LIME	3280-3310
BLACK SHALE	3310-3352
BROWN BREAK	3352-3355
ONONDODO LIME	3355-3365
CHEROT LIME	3386-3470
SLATE LIME	3470-3515
ORISKENY	3515-3602

CASING AND SCREEN RECORD

State the kind and size of casing, liner, shoe, screen, and other accessories (if no casing used, give diameter of well)

	DIAM. (inches)	FEET from.....to.....
13" Casing		23-4
10" Casing		317-2
7" Casing		-2018
5½" Casing		3276
- Show of Gas 3523, 40M		

Permit Number 7977

Name of Owner MID-ATLANTIC OIL & GAS CO.

PUMPING TEST

Hours Pumped.....

Pumping Rate Gallons per Minute.....

WATER LEVEL

Distance from land surface to water:

Before Pumping.....Ft.

When Pumping.....Ft.

APPEARANCE OF WATER

Clear 77

Cloudy.....

Taste none

Odor none

Height of Casing Above Land Surface none Ft.

PUMP

Type.....

Capacity

Gallons per Minute.....

Gallons per Hour.....

Pump Column Length.....Ft.

REMARKS

Well Was Completed

Date.....

Well Driller.....

J. H. Cornell Signature